

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245921
Address: 10 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Passed	Friday, August 15, 2025

Informational:

1 Misc

06/16/25 Monday (Rodriguez Const.)
Contractor install storm box 202 and 20' of 24" HPDE storm pipe.
Contractor ran a 4" drain pipe from backflow vault to the 24" storm drain coming from storm box 202.

06/17/25 Tuesday (Rodriguez Const.)
Contractor was working to break rock and was able to install approximately 25' and the began to install flared.

Comments: