

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245455

Address: 3200 NW PARAGON PKWY, LEES SUMMIT, MO 640813220 NW PARAGON PKWY, LEES SUMMIT,
MO 640813240 NW PARAGON PKWY, LEES SUMMIT, MO 640813260 NW PARAGON
PKWY, LEES SUMMIT, MO 640813280 NW PARAGON PKWY, Unit:25640, LEES SUMMIT,
MO 640813290 NW PARAGON PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Patrick Schonfeldt	Partial	Friday, September 26, 2025

Informational:

1 Misc

04/02/25 Tuesday JMJ (Subcontractor-Pro Design)

Contractor installed approximately 11 sticks of 24" RCP 88ft total, starting from the footings for future toe wall on 04/01/25.

9/25/25 PS Contractor set box 5703 with RCP connected on east side, box 5704 set, 18" connected to box 5704.

9/26/25 PS Collars and inverts poured at storm boxes 5703 and 5704

Comments: