

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245921
Address: 10 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	John Jackson	Partial	Friday, October 03, 2025

Informational:

1	Misc	10/02/25 Thursday JMJ (Gen. Titans,Sub. George J. Shaws Construction, Third party UES) Pre inspection for driveway apron passed for the new addition. Contractor installed dowels, mechanical joints and compacted materials.
		10/03/25 Friday JMJ (Gen. Titans,Sub. George J. Shaws Construction, Third party UES) Contractor poured driveway apron and small section in driveway entrance / exit lane poured base.

Comments: