

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245783
Address: 1001 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	John Jackson	Partial	Wednesday, January 14, 2026

Informational:
1 Misc

12/11/25 Thursday JMJ
Contractor poured concrete for the handicap stall area on the Southwest side of the building. White cure and blankets on site.

12/16/25 PS Contractor poured concrete on southwest side of building adjacent to area done previously for ADA and parking stalls on west side both sides of curb line

12/17/25 Wednesday JMJ (Gen. Titians, Sub. Shaw George Contractor)
Contractor has doveled the area on the Westside that were poured yesterday to complete the pouring of the Westside of the building.

01/07/25 Tuesday JMJ (Gen. Titians, Sub. Shaw George Contractor)
Contractor started pouring the dumpster area on the Northside, the rear door entrance, and the rear street access. Contractor will continue to pour concrete street.

01/14/25 Wednesday JMJ (Gen. Titians, Sub. Shaw George Contractor , UES Testing)
Contractor is pouring the approximately 130 yards of concrete on the Eastside of the under construction access road on Northside of the Joint Operation

Facility. UES reports that preliminary result are passing.

Comments: