

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245783
Address: 1001 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Patrick Schonfeldt	Partial	Friday, January 16, 2026

Informational:
1 Misc

01/14/26 Wednesday (Gen. Titians, Sub. Shaw George Contractor, UES Testing)

Contractor completed concrete pour on the Eastside of the access road that began around 6:30AM today. The Contractor continued to pour concrete for the access road up to the West approach entrance NW Main Street. UES testing was onsite for the Eastside pour.

1/16/26 PS Contractor (Shaw) poured surface concrete at west side entrance approach. Approach was poured monolithic with curb.

Comments: