

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20251179
Address: 15 NE SYCAMORE ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Failed	Wednesday, February 25, 2026

Corrective Action Required:

1	FIRST FLOOR	-Pre rock behind tubs and showers ok **Have engineer provide correction for ladder trusses bored for dwv -Install anchor bolts within 12" of plate breaks 101-Strap top plate at sprinkler, seal top plate penetrations and protect pex and dwv 108-Seal top plates and protect dwv 107-Strap top plate at exterior storm line, install bocca plates at dwv 102-Strap top plate at sprinkler 103-Protect dwv, seal draft stop 106-Seal top plate penetrations 104-Add stud at over bore exterior wall
---	-------------	--

Corrective Action Required:

2	SECOND FLOOR	Approved
---	--------------	----------

Corrective Action Required:

3	THIRD FLOOR	Approved
---	-------------	----------

Comments: