

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20251186
Address: 3 NE SYCAMORE ST, Unit:G6, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Failed	Thursday, March 19, 2026

Corrective Action Required:

1	Misc	-Strap top plates lapped less than 48" -Install anchor bolts 32" oc max and within 12" of plate breaks -Frame wall at center fire barrier to complete rated assembly to roof deck
---	------	---

Comments: