



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130446, Building Permit - Commercial
Address: 110 NE SAINT LUKES BLVD, Unit:520, LEES SUMMIT, MO 64086
110 NE SAINT LUKES BLVD, Unit:500, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Monday, September 16, 2013

Partial Correction
1 MISC

OK TO COVER WHEN READY GWB FRAMING AND SYSTEMS TO BE CONCEALED AT FOLLOWING LOCATIONS: SOFFIT ABOVE 5F234; SOFFIT @ WEST SIDE OF CORR 5F016; 5F100

Partial Correction
2 MISC

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: **CORRIDORS 5F341 SE END, 5F015, 015-2 & 016 EXCEPT BELOW OPEN LINE CURRENT BOX F45HLS CKT-23, WALL PENETRATIONS ABOVE DOOR 5F015-1 TO BE FIRE-SEALED, AND UNTERMINATED MC WHIP ACROSS FROM STAIRWELL DOOR 5F301;**

ENSURE TEMPORARY ELECTRICAL WIRING IS REMOVED FROM ABOVE CEILING BEFORE TILE IS PLACED.

Comments: