

## Inspection Summary

Permit #: PRRES20131167, Building Permit - Residential

Address: 622 NW WILLOW DR, Unit:B, LEES SUMMIT, MO 64081622 NW WILLOW DR, Unit:C, LEES SUMMIT, MO 64081622 NW WILLOW DR, Unit:A, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

|   |            |           |                           |
|---|------------|-----------|---------------------------|
| Inspection:                               | Inspector: | Outcome:  | Date:                     |
| <b>All Rough Inspection - Residential</b> | John Borns | Not Ready | Friday, February 14, 2014 |

### Partial Correction

1 MISC

NO ISSUES FOUND ON INTERIM INSPECTION OF COMPLETE PLACEMENT AND WASHER/NUT TIGHTENING AT SILL PLATE ANCHOR BOLTS.

### Corrective Action Required

2 MISC

**ELECTRICAL WORK IN PROGRESS. PLUMBING AT BASEMENT NOT COMPLETED? ENSURE ALL TOP & BOTTOM PLATES ARE FIRE-BLOCKED WHERE BORED. ALSO, FIRE-BLOCK BELOW BATH TUB. REQUEST ALL-ROUGH WHEN ALL IS COMPLETED.**

|  |            |        |                           |
|--|------------|--------|---------------------------|
| <b>Gas Piping Inspection - Residential</b> | John Borns | Passed | Friday, February 14, 2014 |
|--|------------|--------|---------------------------|

**Comments: GAS PIPING PRESSURE TEST HELD STEADY AT >= 10 PSI FOR >=10 MIN.**