

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20130422, Building Permit - Commercial
Address: 3360 NE WILSHIRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

| | | | |
|--|--------------|----------|--------------------------|
| Inspection: | Inspector: | Outcome: | Date: |
| All Rough Inspection - Commercial | Khanh Nguyen | Partial | Friday, October 17, 2014 |

Corrective Action Required

| | | |
|---|--------|--|
| 1 | Misc 1 | OK TO ROCK BELOW: -ALL 3RD FLOOR DWELLING UNITS -3RD FL COMMON AREAS- OK TO ROCK CEILING 1ST LAYER. -ALL 2ND FLOOR DWELLING UNITS AND COMMON AREA CORRECT THE FOLLOWINGS FOR 1ST FL DWELLING UNITS ONLY: -TIGHTEN ALL SHEARWALL TIE-DOWNS INSIDE CHASES -ROCK&MUD&TAPE DEAD SPACE AT EAST END UNIT -COLLARS FOR 4" STORM DRAIN -ROCK WALL AT 1HR PARTITION AFTER TIE-DOWNS ARE INSPECTED -CONNECT LVL&TJI TO BEAM OUTSIDE ELEVATOR EQUIPMENT RM |
|---|--------|--|

Comments: