

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20142569, Building Permit - Commercial
Address: 3301 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pool Steel/Bonding - Commercial	Mark Harding	Failed	Monday, November 24, 2014

Corrective Action Required
1 Misc 1

BONDING POOL BASE AND WALLS-
INSTALL CLAMP ON ONE PIECE OF REBAR- GROUND CLAMP INSTALLED AT A
CROSS SECTION OF 2 PIECES OF BAR.
- TIE BAR TO GROUNDS IN LOWER SECTION, BARE COPPER LEFT LOOSE IN
FROM TOP OF WALL TO BOTTOM OF POOL MAT

Comments: