

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141078, Building Permit - Commercial
Address: 3351 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Mark Harding	Failed	Tuesday, April 07, 2015

Corrective Action Required

1	FIRST FLOOR	Corridor-holes need caulked
---	-------------	-----------------------------

Corrective Action Required

2	SECOND FLOOR	corridor- holes need caulked and joist hanger nail holes filled
---	--------------	---

Corrective Action Required

3	THIRD FLOOR	corridor- holes need caulked and joist hanger nail holes filled
---	-------------	---

Corrective Action Required

4	FOURTH FLOOR	corridor - ok to install rock on bottom of truss in corridor
---	--------------	--

Corrective Action Required

5	LOWER LEVEL	corridor-incomplete
---	-------------	---------------------

Comments: