

Temporary Certificate of Occupancy

Permit #: PRRES20151583
Address: 262 SE COYLE DR, LEES SUMMIT, MO 64063
Inspected On: Wednesday, January 27, 2016
Inspected By: Khanh Nguyen
Expiration Date: 2/26/2016 12:00:00 AM

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. **Do not cover any work until approved.**

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Residential	Khanh Nguyen	Temporary C of O	Wednesday, January 27, 2016

Corrective Action Required:

- | | | |
|---|--------|---|
| 1 | Misc 1 | -SIDEWALK NOT APPROVED ON RECORD
-FINAL GRADE, SOD, SPLASHBLOCKS
-DECK BEAM SOUTH END SHALL BE PROPERLY SUPPORTED
-SEAL ABOVE ELECTRICAL METER BOX AND AT WALL PENETRATION
-LAUNDRY RECEPTACLE WITHIN 6 FT OF THE SINK SHALL BE GFCI-PROTECTED
-MOVE THE HYDROTUB PUMP RECEPTACLE WITHIN DIRECT VIEW AT ACCESS OPENING.
-INSTALL SPARK RING FOR GREATROOM FLOOR RECEPTACLE
-INSTALL PERMANENT CAPS FOR OPEN PLUMBING IN BASEMENT
-SECURE FURNACE RACEWAY AT UPPER END
-COMPLETE GAS LINE TO WATER HEATER |
|---|--------|---|