



LEE'S SUMMIT
MISSOURI



FIRE DEPARTMENT

PLANS REVIEW CONDITIONS

Permit No: PRCOM20160277	Date: August 22, 2016
Project Title: MISSOURI INNOVATION CAMPUS	Applicant:
Location:	
1101 NW INNOVATION PKWY, LEES SUMMIT, MO 64086	PROGRESSIVE ELECTRONICS INC 6102 ARLINGTON AVE RAYTOWN, MO 64133
Type of Work:	
Occupancy Group: E	
Description: HIGH SCHOOL AND COLLEGE TECHNOLOGY CAMPUS	Primary: (816) 765-5750
FOUNDATION PERMIT PRCOM20160069	
Construction Type: Type IIB (Unprotected)	
Map Page:	

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Alarm Plan Review

Reviewed By: Joe Dir

Released for Construction

1. THE OUTSIDE HORN/STROBE SHALL BE PROGRAMED TO ACTIVATE ON A WATER FLOW SIGNAL ONLY. (CONFIRMED ON TESTING)

2. 2012 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test. ACCEPTANCE TESTING WILL BE REQUIRED FOR THE SYSTEM PRIOR TO THE FINAL OCCUPANCY INSPECTION. TO SCHEDULE A TEST CONTACT THE FIRE DEPARTMENT AT 816-969-1300.

3. BOTH AUDIBLE AND STROBE DEVICES SHALL BE PROGRAMED TO TERMINATE ON A SILENCE COMMAND FROM THE FACP OR FANN. (CONFIRMED AT TESTING)

4. DUCT DETECTION SHALL BE A SUPERVISORY SIGNAL AT THE FACP/FANN WITH HVAC SHUT DOWN. NO ACTIVATION OF NOTIFICATION DEVICES. (CONFIRMED AT TESTING)

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.