

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20161240, Public Works Infrastructure Permit - Commercial  
The Summit Church  
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Storm - Pipe	Steve Robbins	Partial	Tuesday, September 13, 2016

**Informational**

1      Talked to Mark today and he said things will start happening tomorrow. They will have 2 or 3 crews going to try and get things done quicker,. Steve Robbins 09/06/2016 4:12 PM

**Informational**

2      The correct storm boxes have been delivered and now they are waiting to get rid of some of the water and mudd so they can resume work. Steve Robbins 08/30/2016 7:30 AM

**Informational**

3      Yesterday 7/19/16 and today they were digging for storm pipe to go in and putting in a field inlet, they discovered that they have 2 wrong inlet boxes , so they will not be working until they can get the new boxes delivered.Steve Robb

**Informational**

4      On friday 9/10/16 curb inlet 1-2 was installed and also flared end section 1-1 was also installed. On monday 9/12/16 curb inlet 1-3 and the pipe was installed. Today 9/13 curb inlet 1-4 has been installed along with the pipe and rock. Steve Robbins 09/13/2016 11:32 AM

**Comments:**