

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161240, Public Works Infrastructure Permit - Commercial
The Summit Church
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Storm - Pipe	Steve Robbins	Partial	Thursday, September 15, 2016

Informational

4 On friday 9/10/16 curb inlet 1-2 was installed and also flared end section 1-1 was also installed. On monday 9/12/16 curb inlet 1-3 and the pipe was installed. Today 9/13 curb inlet 1-4 has been installed along with the pipe and rock. Steve Robbins 09/13/2016 11:32 AM

Informational

3 Yesterday 7/19/16 and today they were digging for storm pipe to go in and putting in a field inlet, they discovered that they have 2 wrong inlet boxes , so they will not be working until they can get the new boxes delivered.Steve Robb

Informational

2 The correct storm boxes have been delivered and now they are waiting to get rid of some of the water and mudd so they can resume work. Steve Robbins 08/30/2016 7:30 AM

Informational

1 Talked to Mark today and he said things will start happening tomorrow. They will have 2 or 3 crews going to try and get things done quicker,. Steve Robbins 09/06/2016 4:12 PM

Informational

5 Curb inlet 1-5 has been installed along with all pipe and rock leading up to the inlet. They are working today , but it is very muddy. Steve Robbins 09/15/2016 9:22 AM

Comments: