

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20161619, Public Works Infrastructure Permit - Commercial  
The Summit Church (NW Ashurst Dr. & NW Edgewood Dr.) Sanitary Sewer (offsite)  
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Street - Concrete	Steve Robbins	Passed	Tuesday, December 13, 2016

**Informational**

1 8" inches of concrete has already been installed on ashurst and edgewood. Today they milled 2" of asphalt in the area they worked on in the street. The street is now ready for 2" of surface. Steve Robbins 12/12/2016 3:45 PM

PW-Street - Surface Course	Steve Robbins	Partial	Tuesday, December 13, 2016
----------------------------	---------------	---------	----------------------------------

**Informational**

1 Talked to Mark from A.L. Huber today and let him know that the temp has to be 40 and rising for the asphalt surface to be able to go in on ashurst. Steve Robbins 12/13/2016 2:24 PM

**Comments:**