
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162083, Public Works Infrastructure Permit - Commercial

WATER UTILITIES FACILITY

Address: 1200 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Thursday, December 15, 2016

Informational

- 1 Brice Lawson 11/10/2016 7:01 AM
On 11/9/16 She Digs It installed 28' of 8" SDR 26 and encased 20' of it centered at the crossing of the elliptical concrete pipe.

Informational

- 2 Brice Lawson 11/15/2016 6:49 AM
On 11/11/16 She Digs It installed approx 170' of 8" SDR26 sewer pipe between MH A1 and MH A2.

Informational

- 3 Brice Lawson 11/16/2016 6:48 AM
On 11/11/16 She Digs It installed the base and barrel section for MH A1 and connected the 8" sewer pipe on the east side of MH.

Informational

- 4 Brice Lawson 11/16/2016 3:26 PM
She Digs It installed the 8" SDR26 sanitary pipe from MH A2 to MH A3 and installed MH A3.

Informational

- 5 Brice Lawson 11/18/2016 3:01 PM
She Digs It installed approx. 60' of 4" SDR 26 from MH A3 towards the oil/water interceptor.

Informational

- 6 Brice Lawson 11/22/2016 6:45 AOn 11/21/16 She Digs It installed more of the 4" SDR 26

sewer lateral pipe between MH A3 and the oil/water interceptor. This pipe ends close to where the oil/water interceptor is proposed to be located.

Informational

7 Brice Lawson 12/07/2016 1:57 PM

She Digs It installed MH-A4 and installed the 8" SDR26 sanitary pipe from MH-A3 to MH-A4. The joint between the cone and base was sealed with butyl joint sealant and the outside joint was wrapped. The lift holes were grouted in on MH-A3 and MH-A4. The utility marker tape was installed above the sewer pipe.

Informational

8 Brice Lawson 12/13/2016 3:03 PM

She Digs It installed the 4" SDR 26 sewer service line from MH-A4 to the building service line. The connection was made with a Strongback Fernco. This connection is southeast of MH-A4

They installed the 4" SDR 26 sewer service line from MH-A4 towards the connection to the building southwest of MH-A4. This line is capped about 5' short of the building. They are waiting for the building wall to be poured.

Corrective Action Required

9 Brice Lawson 12/13/2016 3:12 PM

Connect the 4" sewer service line to the building sewer service line. This is located southwest of MH-A4 near the building footing.

Informational

10 Brice Lawson 12/15/2016 11:02 AM

The inverts were installed in manholes A2, A3 and A4.

Comments:
