

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161240,
The Summit Church
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Stabilized Subgrade	Steve Robbins	Partial	Wednesday, January 04, 2017

Informational

- 1 No work was done on the subgrade today, they are waiting for warmer weather. I got a complaint on ashurst not being blocked off, the contractor put up a dirt berm in front of the road , a citizen said they were still getting in. We are now going to put up steel fence stakes in front of the street in hopes that will keep the 4-wheelers off the property and not tracking mud on the streets.Steve Robbins 01/04/2017 3:47 PM

Informational

- 1 Today they are still working on grading for the rock and geo-grid.Steve Robbins 12/30/2016 11:13 AM

Informational

- 2 Today they were working on rock and geo-grid for the west side of the parking lot.Steve Robbins 12/27/2016 3:37 PM

Informational

- 3 They are still working on the rock and geo-grid for the parking lot. Steve Robbins 12/29/2016 2:03 PM

Comments: