

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial
SAINT LUKE'S EAST - WEST PARKING LOT
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Curb - Proof Roll	Steve Robbins	Partial	Wednesday, February 08, 2017

Informational

- 1 Today they did a proofroll for the curbs only on the parking lot. The geo-grid and rock has been installed 1 foot behind where the curbs will be. We did 17 tons in a dump truck. They are going to start installing curbs with a curb machine. Steve Robbins 02/07/2017 2:42 PM

Informational

- 2 Today they used the curb machine to pour curbs in the parking lot, They also dug out the approach on the west side, they already have the east side ready to go, they still have to cut out the existing curbs for the entrance. They did all the curbs that are straight, they will start on the others tomorrow. Steve Robbins 02/08/2017 2:09 PM

Comments: