

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161240,
The Summit Church
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Stabilized Subgrade	Steve Robbins	Partial	Thursday, February 16, 2017

Informational

- 1 Today they were digging up the parking lot in front of the drop off. It still did not pass a dirt proofroll .Steve Robbins 02/16/2017 3:16 PM

Informational

- 1 They are still trying to pass a proofroll on one section in front of the church before they can put down the AB-3 and geo-grid.Steve Robbins 02/15/2017 3:16 PM

Informational

- 2 They were not doing any work in the parking lot or the public street today.Steve Robbins 02/14/2017 3:58 PM

Informational

- 3 They were going to do a dirt proofroll on a section of the parking lot that didnt pass yet. Steve Robbins 02/13/2017 3:19 PM

Informational

- 4 No work was done in the parking lot or the street. We will do a proofroll for the curbs for the public street next week.Steve Robbins 02/09/2017 11:20 AM

Informational

- 5 I talked with Gene Williams about the public street that is coming off chipman rd. There is a 20" gas line that goes under the road and after they located the line it was determined that they only had 8-10 " to get the rock, geo-grid and asphalt in. Gene said it would be ok to get rock and 8" of concrete over the gas line if it was ok with the gas company. They are fine with it and thats what they are going to do. None of this work was going on today.Steve Robbins 02/08/2017 3:01 PM

Informational

- 6 Today they passed the proofroll for the parking lot and the public street. They also put rock

and geo-grid in the parking lot.Steve Robbins 02/06/2017 2:51 PM

Informational

7 The did another proofroll on the dirt of the east side of the parking lot and the public street that is going in on chipman, the special inspector did not pass it, they will do it again on monday.Steve Robbins 02/03/2017 3:22 PM

Informational

8 No work in the parking lot or street today.Steve Robbins 02/02/2017 3:50 PM

Informational

9 They did a proofroll on the parking lot that is not rocked and one on the public future street. Part of it failed , they are doing another one tomorrow.Steve Robbins 02/01/2017 3:42 PM

Informational

10 I talked with the super today, they are planning on a proofroll for the rest of the parking lot, if that passes they will beging putting in rock and geo-grid for the remaining parking lot. Then I can get a proofroll for that. They also replaced fence around the storm box that backs up to the houses on ashurst. He said it looks like someone took them down, but Huber replaced it for the safety of the people living there.Steve Robbins 01/31/2017 9:43 AM

Informational

11 No work on the parking lot or public street going on today.Steve Robbins 01/30/2017 12:48 PM

Informational

12 Today they did not do any work in the road or parking lot.Steve Robbins 01/27/2017 2:39 PM

Informational

13 No work for this site was done in the parking lot or steet today.Steve Robbins 01/26/2017 2:39 PM

Informational

14 No work was done in the parking lot or on the road today.Steve Robbins 01/24/2017 2:25 PM

Informational

15 No work in the parking lot was done today, and no work on the public street.Steve Robbins 01/23/2017 2:46 PM

Informational

16 No work was being done on the parking lot today. They still need geo-grid and rock on the west side ot the church parking lot. Steve Robbins 01/19/2017 2:48 PM

Informational

17 There is nothing going on in the parking lot, they still have to put in rock and geo-grid on the west side. They are not working on the public street behind the church, we still need a proofroll for the curbs so they can go in.Steve Robbins 01/12/2017 1:18 PM

Informational

18 Today I talked with Mark and let him know that the 2 entrances on the public streets need to be asphalt with geo-grid and not concrete like the plans show. I talked to gene and kent and they agreed that it should be asphalt, only the entrance to the church should be

concrete. Also let them know to use a curb machine for the curbs that are on the public street. They have a run of about 400 ft. Steve Robbins 01/11/2017 3:15 PM

Informational

19 No work on the parking lot or the street is going on today. Steve Robbins 01/09/2017 11:29 AM

Informational

20 No work was done on the subgrade today, they are waiting for warmer weather. I got a complaint on ashurst not being blocked off, the contractor put up a dirt berm in front of the road, a citizen said they were still getting in. We are now going to put up steel fence stakes in front of the street in hopes that will keep the 4-wheelers off the property and not tracking mud on the streets. Steve Robbins 01/04/2017 3:47 PM

Informational

21 Today they are still working on grading for the rock and geo-grid. Steve Robbins 12/30/2016 11:13 AM

Informational

22 Today they were working on rock and geo-grid for the west side of the parking lot. Steve Robbins 12/27/2016 3:37 PM

Informational

23 They are still working on the rock and geo-grid for the parking lot. Steve Robbins 12/29/2016 2:03 PM

Informational

24 Yesterday and today not work was done due to the cold and snow. Steve Robbins 01/06/2017 1:52 PM

Informational

25 No work in the parking lot was done, and there is no erosion control problems with mudd in the streets. Steve Robbins 01/20/2017 3:20 PM

Informational

26 No work done today in the parking lot or the street. They are waiting to get a curb machine for the public street and waiting for the parking lot to dry out so they can finish the parking lot with rock and geo-grid. Steve Robbins 01/25/2017 3:22 PM

Informational

27 Today they installed rock and geo-grid on the street going to chipman rd. They installed a few inches of ab-3 and I told them it was okay for now, they are just getting started. They are going to have at least 6-7 inches of ab-5 before they do a proofroll. Steve Robbins 02/07/2017 3:54 PM

Comments:
