
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162083, Public Works Infrastructure Permit - Commercial

WATER UTILITIES FACILITY

Address: 1200 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Tuesday, February 21, 2017

Informational

- 1 Brice Lawson 11/10/2016 7:01 AM
On 11/9/16 She Digs It installed 28' of 8" SDR 26 and encased 20' of it centered at the crossing of the elliptical concrete pipe.

Informational

- 2 Brice Lawson 11/15/2016 6:49 AM
On 11/11/16 She Digs It installed approx 170' of 8" SDR26 sewer pipe between MH A1 and MH A2.

Informational

- 3 Brice Lawson 11/16/2016 6:48 AM
On 11/11/16 She Digs It installed the base and barrel section for MH A1 and connected the 8" sewer pipe on the east side of MH.

Informational

- 4 Brice Lawson 11/16/2016 3:26 PM
She Digs It installed the 8" SDR26 sanitary pipe from MH A2 to MH A3 and installed MH A3.

Informational

- 5 Brice Lawson 11/18/2016 3:01 PM
She Digs It installed approx. 60' of 4" SDR 26 from MH A3 towards the oil/water interceptor.

Informational

- 6 Brice Lawson 11/22/2016 6:45 AOn 11/21/16 She Digs It installed more of the 4" SDR 26

sewer lateral pipe between MH A3 and the oil/water interceptor. This pipe ends close to where the oil/water interceptor is proposed to be located.

Informational

7 Brice Lawson 12/07/2016 1:57 PM

She Digs It installed MH-A4 and installed the 8" SDR26 sanitary pipe from MH-A3 to MH-A4. The joint between the cone and base was sealed with butyl joint sealant and the outside joint was wrapped. The lift holes were grouted in on MH-A3 and MH-A4. The utility marker tape was installed above the sewer pipe.

Informational

8 Brice Lawson 12/13/2016 3:03 PM

She Digs It installed the 4" SDR 26 sewer service line from MH-A4 to the building service line. The connection was made with a Strongback Fernco. This connection is southeast of MH-A4

They installed the 4" SDR 26 sewer service line from MH-A4 towards the connection to the building southwest of MH-A4. This line is capped about 5' short of the building. They are waiting for the building wall to be poured.

Corrective Action Required

9 Brice Lawson 12/13/2016 3:12 PM

Connect the 4" sewer service line to the building sewer service line. This is located southwest of MH-A4 near the building footing.

Informational

10 Brice Lawson 12/15/2016 11:02 AM

The inverts were installed in manholes A2, A3 and A4.

Informational

11 Brice Lawson 01/17/2017 3:30 PM

She Digs It damaged the service wye connection to the 8" sanitary sewer main for I believe 1161 SE Hamblen Rd. This repair is located 16' behind the curb on the 8" sanitary main. A 8" by 6" wye, two strongback ferncos and a 6" coupler were installed to make the repair.

Corrective Action Required

12 Brice Lawson 02/10/2017 7:09 AM

At Casey William's request here is a list of items that remain to be completed on the sanitary sewer construction:

Conect the 4" san. service to the building southwest of MH-A4

Air test the 8" sewer pipe between MH-A3 and MH-A4

San. MH-A1:

- Complete the invert at the connection to the private 8" pipe
- Remove debris from the MH
- Make the proper adjustments to the invert where it is collecting sediment
- The frame has not been sealed
- Verify that the lid is at the proper elevation

San. MH-A4:

- Install the proper cover

San. MH-A2:

- Install the proper cover

Informational

13 Brice Lawson 02/21/2017 3:45 PM

She Digs It damaged the 8" sanitary main while trying to locate the main. This repair is located at the point where the south end of the 24" by 38" mitered pipe will be installed at the south entrance to this property. They installed approx. 26" of SDR26 pipe with two strongback ferncos.

Comments:
