
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162083, Public Works Infrastructure Permit - Commercial

WATER UTILITIES FACILITY

Address: 1200 SE HAMBLÉN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Water Line - Hydrostatic Test	John DiMauro	Passed	Monday, February 27, 2017

Informational

- 1 Today they did a hydrostatic pressure test from the tie in on Hamblen Rd going to the west up towards the building to the first valve. We tested it at 150 for 2 hrs. This portion of the test passed, but there will be other tests so it will get a partial. We also flushed and chlorinated this same water line after the pressure test was completed. Steve Robbins
01/30/2017 3:51 PM

Informational

- 2 Brice Lawson 02/17/2017 2:54 PM
A hydrosatic test was performed on the 4" domestic water line from the 4" gate valve that is located at the tie-in to the 6" fire line to the riser in the building. This test failed.

Make necessary adjustments and perform another test.

Informational

- 3 Brice Lawson 02/22/2017 3:35 PM
A hydrosatic test was performed on the 4" domestic water line from the 4" gate valve that is located at the tie-in to the 6" fire line to the riser in the building. This test failed. The test showed that the line lost 6 p.s.i. in 95 minutes.

Make necessary adjustments and perform another test.

Informational

- 4 John DiMauro 02/27/2017 11:57 AM. On 2/24/17 I observed the hydrostatic test on the 4" domestic water line. I Verified 150 psi held for two hours on the gauge.

Comments:
