

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161619, Public Works Infrastructure Permit - Commercial

The Summit Church (NW Ashurst Dr. & NW Edgewood Dr.) Sanitary Sewer (offsite)

Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Tuesday, March 14, 2017

Informational

- 1 Yesterday they dug up the sanitary line in the 2 areas that the deflections were in. They did not watch the video that the water dept. gave us, they needed a flashdrive, I offered to let them come to the office and watch it but they thought they could get it figured out. They sought out the areas that were wrong and they believe they have them corrected. They burried the pipe on 3/13/17, they will have to wait 30 days till the water dept. will do another camera test. Steve Robbins 03/14/2017 3:11 PM

Comments: