

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161240,
The Summit Church
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Street - Base Lift	Steve Robbins	Passed	Tuesday, March 21, 2017

Informational

- 1 Today they intalled base rock on west side of the parking lot, they are letting one section dry out until monday, they are also going to start the base for the street on monday, ashurst.Steve Robbins 03/17/2017 4:10 PM

Informational

- 2 Today they installed base rock for the street ashurst coming off view high. They are also installing base rock in the parking lot for entrance off ashurst. They will be working their way around the parking lot. The area that has been in question on the west side of the building is still dryin g out, a sprinkler line broke over the weekend and flooded the area again.Steve Robbins 03/20/2017 3:11 PM

Informational

- 3 Today they installed base rock for the rest of the parking lot and in the area in front of the entrance to the buildig where they installed more AB-3. They also installed the base rock for the public street. This morning we did a string line test from curb to curb to make sure they had the proper dept. All of the base rock has been installed. Steve Robbins 03/21/2017 4:02 PM

Comments: