

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162083, Public Works Infrastructure Permit - Commercial

WATER UTILITIES FACILITY

Address: 1200 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sidewalk Inspection	Brice Lawson	Partial	Wednesday, June 14, 2017

Informational

- 1 Brice Lawson 05/31/2017 4:08 PM
Epic Concrete installed approx. 50' of sidewalk just south of the north driveway approach. The base rock was compacted and the forms were set to achieve the proper cross slope.

Informational

- 2 Brice Lawson 06/14/2017 3:12 PM
Epic Concrete set the forms for approx. 304' of 5' sidewalk between the two driveway approaches. It appeared that the sidewalk was set to the elevations shown on the grade stakes. It appeared that they installed a minimum of 4" of compacted aggregate base. The sidewalk has been poured and sprayed with white curing compound. The contraction joints and the cross slope were spot checked and appeared to be acceptable.

Comments: