

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171420, Public Works Infrastructure Permit - Residential
CREEKSIDE AT RAINTREE

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Grading/Excavation/Fill Inspection Informational	Brice Lawson	Partial	Tuesday, July 18, 2017

1 Brice Lawson 07/11/2017 4:05 PM

Gradeco Construction was working on grading, clearing and grubbing the site. They were working on the north diversion ditch. The road was free of debris.

Informational

2 Brice Lawson 07/12/2017 11:17 AM
Gradeco Construction has been working separating the brush on site that they piled up. They have installed a diversion ditch on the north end of the site with rock checks in the ditch. They began a fill operation that appears to be on future lots 25 and 26 and east of the storm pipe outlet structure. They said that they have installed approx. 2.5' of fill in this area. They were using a sheeps foot to compact the fill after it was spread. I asked them to stop working on this fill because there was no testing being performed on the lifts of fill. Darrell Vaughn said he would have them stop the fill operation and he was aware that a testing lab should be on site.

Informational

3 Brice Lawson 07/18/2017 1:33 PM

Gradeco Construction continues to perform cut and fill operations. It appears that they are working on lots #23 thru #27 and the north cul de sac. It appears that they are installing the material in lifts and compacting it with sheeps foot. They let me know that they are getting compaction tests on each lift.

Comments: