

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20162552, Public Works Infrastructure Permit - Commercial

SUMMIT SQUARE APARTMENTS

Address: 801 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Water Line - Coliform Test 1	Steve Robbins	Partial	Monday, August 14, 2017

Informational

- 1 All the 4" waterline has been flushed and we chlorinated all the lines going into the apartments. Tomorrow we will de-chlorinate and flush all lines. Steve Robbins 07/18/2017 3:48 PM

Informational

- 2 We are not going to dechlorinate today because we cannot get the samples to be read by friday. We will dechlorinate and take samples on monday. Steve Robbins 07/20/2017 2:13 PM

Informational

- 3 The lines have been flushed and dechlorinated. Tomorrow we will take the first sample for each building. Steve Robbins 07/24/2017 2:54 PM

Informational

- 4 Building 4 and 5 have both passed 2 days of samples. Buildings 1, 2, 3, 6, and 7 all failed. We are flushing the lines again and testing the ones that failed again. Steve Robbins 07/31/2017 3:58 PM

Informational

- 5 We have 7 buildings, buildings 2-6 have passed. We had to flush and chlorinate and dechlorinate the 2 lines that failed. We will be taking a sample for buildings 1 and 7 tomorrow. Steve Robbins 08/14/2017 3:48 PM

**Comments:**

---

