

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
 Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Wednesday, August 30, 2017

Informational

1 Tom Chandler 08/30/2017 4:42 PM Installed sanitary sewer main up to station 12+20. MH 1-1 base and (1) barrell section stacked. Installed joint seal and wrap.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Wednesday, August 30, 2017
---	--------------	---------	----------------------------------

Informational

1 Tom Chandler 08/30/2017 9:53 AM Contractor has installed sanitary sewer main up to station 11+40. Installed service wyes and stubs for lot 681 and 684. Installed anode at the main and tracer along the stub. Trench checks poured this morning for lots 681-684. Continued installing sanitary sewer main towards MH 1-1.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Wednesday, August 30, 2017
---	--------------	---------	----------------------------------

Informational

1 Tom Chandler 08/30/2017 3:49 PM Installing sanitary sewer main and MH 1-1. Installed wyes and stubs for lots 685 and 680. Installed anode at main and tracer wire along stub. Will install trench checks tomorrow.

Comments:
