
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Pipe	Tom Chandler	Partial	Thursday, September 07, 2017

Corrective Action Required

1 Tom Chandler 09/07/2017 4:46 PM Concrete expected at 4:00pm today for remaining collars and inverts to be poured on Storm sewer line 1.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Thursday, September 07, 2017
---	--------------	---------	------------------------------------

Informational

1 Tom Chandler 09/07/2017 1:31 PM Installed wye and elbow and pipe for Drop MH 1-2. Installed steel and will pour later this afternoon. Installed service wye and stub for lot 675. Installed anode at the main and tracer wire along the stub. Will pour trench check later. Concrete expected at 4:00pm today for drop manhole encasement.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Thursday, September 07, 2017
---	--------------	---------	------------------------------------

Informational

1 Tom Chandler 09/07/2017 10:27 AM Began installing Sanitary sewer again this morning from station 15+80. Installed MH 1-2 Drop manhole.

DEI-Storm - Pipe	Tom Chandler	Partial	Thursday,
------------------	--------------	---------	-----------

September
07, 2017

Informational

- 1 Tom Chandler 09/07/2017 10:18 AM Installed 48ft. 24" HDPE storm pipe between MH 1-5 and existing 24" pipe from existing MH 1-6. Installed the 26ft. of 30" HDPE storm pipe to MH 1-5 from MH 1-4. Will pour collars later in the day.

Comments:
