

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential  
Eagle Creek 15th Plat

Address:

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Wednesday, September 13, 2017

Informational

- 1 Tom Chandler 09/13/2017 1:45 PM Installed up to station 20+50. Installed wyes and service stubs for lots 669 and 696. Installed anodes at the main and ran tracer wire along the stubs.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Wednesday, September 13, 2017
---	--------------	---------	-------------------------------------

Informational

- 1 Tom Chandler 09/13/2017 11:30AM Began installing sanitary sewer main at station 19+60. Installed service wye and service stub for lot 695. Installed anode at the main and tracer wire along the stub. Will pour trench check later this afternoon. Installed Sanitary sewer main up to 20+22 and installed MH 1-4.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Wednesday, September 13, 2017
---	--------------	---------	-------------------------------------

Informational

- 1 Tom Chandler 09/13/2017 3:38 PM Installed sanitary sewer main up to station 21+00. Installed wye and service stub for lot 697. Installed anode at the main and tracer wire along the stub. Poured trench checks for lots 669,670,695,696,and 697. Moisture/density testing done for roadway crossings for lots 695 and 697.

**Comments:**

---