
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Thursday, September 14, 2017

Informational

- 1 Brice Lawson 09/14/2017 12:17 PM
Redford continues to install the 15" SDR 26 sewer pipe between MH A-6 and MH A-7. The pipe is being bedded in clean rock. The sewer stub for lot 76 has been installed with a tracer wire and trench check.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Thursday, September 14, 2017
---	--------------	---------	------------------------------------

Informational

- 1 Brice Lawson 09/14/2017 4:10 PM
Redford continued installing the 15" SDR 26 sanitary pipe up to approx. STA. 16+00. The pipe was being bedded in clean rock. The encountered a rock shelg while digging this trench that had to be removed.

The sewer stub for lot 96 was installed with a tracer wire. The pipe was bedded in clean rock.

Comments:
