
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Thursday, September 14, 2017

Informational

1 Tom Chandler 09/14/2017 2:34 PM Installed wyes and service stubs for lots 667 and 699. Installed anodes at the main and ran tracer wire along the stubs. Olsson was on site at 3:00pm to do moisture/density testing for roadway crossings for lots 697 and 698. Will pour trench checks for lots 667,668,697,and 698 at 4:30pm. Stopped installing sanitary sewer main at station 22+30.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Thursday, September 14, 2017
---	--------------	---------	------------------------------------

Informational

1 Tom Chandler 09/14/2017 10:05 AM Began installing sanitary sewer main at station 21+00. Installed wyes and service stubs for lots 668 and 698. Installed anodes at the main and ran tracer wire along the stubs. Will pour trench checks this afternoon.

DEI - Sanitary - Material Verification	Tom Chandler	Partial	Thursday, September 14, 2017
---	--------------	---------	------------------------------------

Informational

1 Tom Chandler 09/14/2017 4:28 PM Dead end MH 1-7 has opening future Sanitary sewer main. Talked to contractor about getting a new base for MH 1-7. He is going order new base and invert will be poured after installation.

Comments:
