

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20172339, Building Permit - Commercial

Address: 300 SW BLUE PKWY, Unit:D, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	Mike Copeland	Partial	Thursday, September 21, 2017

Partial Correction

1 Misc

OK TO COVER WHEN READY LIGHT-GAUGE STEEL FRAMING + ENCLOSED M/E/P SYSTEMS AT: FALSE WALL AT PERIMETER EXCEPT SOUTH WALL PARTIAL PENDING CREATION/MODIFICATION OF OPENINGS; EAST DEMISING WALL EXCEPT NORTH 10' NOT YET FRAMED;

Partial Correction

2 Misc

MENS, WOMANS, JANITOR ROOMS:  
INSTALL BOCA PLATE JANITOR ROOM, COMPLETE SHOWER WATER SUPPLY INSTALLATION IN BOTH LOCKER ROOMS. OKAY TO COVER OTHER AREAS.

**Comments:**