
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172113, Public Works Infrastructure Permit - Commercial

B&B Theatre

Address: 3201 SW FASCINATION DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Monday, September 25, 2017

Informational

- 1 The bore company was doing the bore this morning, the bore is complete, they will be installing the steel casing in the morning.

Informational

- 2 The contractors are still working on the bore. They should begin working on the steel casing sometime today.

Informational

- 3 The crew stopped working this morning due to the rain.

Informational

- 4 The contractors are working on getting all the water out of the hole this morning so they can continue work on the steel casing.

Informational

- 5 The steel casing pipe has been installed for the bore, it has been welded together and is ready for the spacers and 8" sanitary pipe to be installed.

Informational

- 6 The contractor has to order a new base for MH 1-1 because the pipe will not line up coming out of the MH. The bore is completed and the pipe is in the steel encasement and they have installed the spacers. They are going to work on water and storm while they wait for the MH.

DEI-Storm - Sewer Construction Inspection	Steve Robbins	Partial	Monday, September 25, 2017
--	---------------	---------	----------------------------------

Informational

- 1 The contractors connected to the existing storm box. They are pouring the collars this afternoon and trying to backfill before the rain tomorrow.

Comments:
