
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Outlet Structure	Matt Munger	Partial	Thursday, September 28, 2017

Informational

- 1 Matt Munger 09/28/2017 2:36 PM Contractor was prepping area inlet structure 1-0 at Station 0+00.00 to be able to connect the precast junction box 1-1 station 0+13.24. Contractor made adjustment to where the pipe will enter into the structure 1-0 to avoid removing the stairs. Hole was dug for station 0+86.45.

Informational

- 2 Matt Munger 09/28/2017 2:44 PM Informed the contractor that I had setup a test shutdown of the water main that they will be connecting to. Spoke with Evan Dolan from Water and he stated they would have someone out 9/28 or 9/29 to do the test shutdown. Contractor informed me that he would like to shutdown the line on 10/2/17 to tie-in. I informed Evan Dolan of the time that his guys will be needed to perform the shutdown.

DEI-Storm - Outlet Structure	Matt Munger	Partial	Thursday, September 28, 2017
------------------------------	-------------	---------	------------------------------------

Informational

- 1 Matt Munger 09/28/2017 10:59 AM Observed the contractor digging the area around the existing inlet up to place the storm junction box in to tie in the existing inlet. Contractor had to make an adjustment to where the pipe is entering going from the junction box to the inlet to avoid having to take out the stairs.

DEI-Sanitary Sewer
Construction Inspection

Matt Munger

Partial

Thursday,
September
28, 2017

Informational

1 Matt Munger 09/28/2017 10:48 AM Contractor had sewer line in, trench was backfilled.

Comments:
