

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Pipe	Tom Chandler	Partial	Thursday, September 28, 2017

Informational

1 Tom Chandler 09/28/2017 3:46 PM Installed storm sewer line 3 up to station 12+00.
Installed ES 3-1 and MH 3-2 and CI 3-3. Will pour collars and inverts later.

DEI-Storm - Pipe	Tom Chandler	Partial	Thursday, September 28, 2017
------------------	--------------	---------	------------------------------------

Informational

1 Tom Chandler 09/28/2017 9:56 AM Completed storm sewer line 4 to include CI 4-3 and CI 4-4. Will pour collars and inverts later. Began installing Storm sewer line 3.

Comments: