

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial  
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Erosion Sediment Control (ESC) Inspection	Matt Munger	Partial	Friday, September 29, 2017

Informational

1 Matt Munger 09/29/2017 3:53 PM On 9/28/17 I had observed several sections of the silt fence along Jones Industrial Rd and Independence Ave that have fallen down.

DEI-Water Line Construction Inspection	Matt Munger	Partial	Friday, September 29, 2017
--	-------------	---------	----------------------------

Informational

1 Matt Munger 09/29/2017 3:35 PM Water Utilities workers performed the test shutdown. They were not successful in shutting down the 12" main. I notified Keith that we would not be able to do the shutdown on 10/2/17. I also informed Keith that once we know that we can do the shutdown that they need to notify the customers that will be out of service 24 hours prior to the shutdown.

DEI-Site Visit	Matt Munger	Partial	Friday, September 29, 2017
----------------	-------------	---------	----------------------------

Informational

1 Matt Munger 09/29/2017 3:42 PM I informed Kevin that the test shutdown was not successful and that once we know when we can do the shutdown that he would need to notify the customers that would be affected by the shutdown 24 hours in advance.

**Comments:**

---