

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential  
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Tuesday, October 03, 2017

Informational

1 Brice Lawson 10/03/2017 12:51 PM  
Redford has installed the 8" sanitary sewer from MH B-3 to approx. STA. 0+94. Jessie informed me that the lazer is set a 7.14% slope for this 8" main. The wye fitting and anode have been installed for lot 43. The main is being bedded in clean rock. The 8" main trench is being backfilled where it crosses SW Amethyst Dr. and KC Testing is on site performing compaction testing.

The 12" main has been installed on line C from approx. STA. 3+35 to approx. STA. 3+91. This main is being bedded in clear rock. The wye and anodes have been installed for lots 66 and 48. The stubs for lots 44, 45, 46, 47 and 69 have been backfilled.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Tuesday, October 03, 2017
---	--------------	---------	---------------------------------

Informational

1 Brice Lawson 10/03/2017 2:49 PM  
Redford installed the base, barrel and cone section for MH E-1. They installed the remaining 8" SDR 26 sewer main from approx. STA. 0+94 to MH E-1. The wye fitting and

anode have been installed for lot 42.

This trench was being backfilled in compacted lifts.

The base and two barrel sections have been installed for MH C-1. The 12" SDR 26 sewer main pipe has been installed from approx. STA. 3+91 to MH C-1. The pipe was bedded in clean rock.

The sewer main on line C from MH B-3 to approx. STA. 3+30 is being backfilled in compacted lifts.

I asked the contractor to separate and remove the large rocks from the trench backfill material.

**Comments:**

---