

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20161177, Building Permit - Commercial

Address: 500 NW MOORE ST, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Codes Commercial</b>	John Borns	Partial	Friday, October 13, 2017

### Corrective Action Required

1	Misc	-APPROVAL FROM THE FOLLOWING DEPT. REQUIRED: FIRE, DEV. ENGINEERING, PLANNING, WATER, 3RD PARTY SPECIAL INSPECTION, ELEVATOR INSPECTION
---	------	-----------------------------------------------------------------------------------------------------------------------------------------

### Corrective Action Required

2	Misc	- COMPLETE ALL FINISH SITEWORK INCLUDING HANDRAILS AT STEPS AT SW
---	------	-------------------------------------------------------------------

### Corrective Action Required

4	Misc	1056: LABELING OF BREAKER/SWITCH POSITIONS  2010: INSTALL PERMANENT SPRINKLER HEAD AT OUTDOOR PATIO; SEAL PENETRATION  2056: LABELING OF BREAKER/SWITCH POSITIONS  2015: NAIL JOIST HANGERS ABOVE PATIO
---	------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

### Corrective Action Required

3	Misc	3056: LABELING OF BREAKER/SWITCH POSITIONS  - BOTTOM EXIT LEVEL: HANDRAILS FOR RAMP - GLAZING AT HAZARDOUS LOCATIONS? - LOOP UP AND SECURE DISH WASHER DRAINS - FIRECAULK DUCT PENETRATION OF CEILING IN ALL MECHANICAL CLOSETS
---	------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

### Corrective Action Required

5	Misc	ATTIC SPACE: DRAFT WALL NOT COMPLETED. PROVIDE DRAFTSTOP DIVIDE PER PLAN; PROVIDE SELF-CLOSING ATTIC ACCESS TO ALL ROOF SPACE; PROVIDE WALKING SURFACE PER CODE TO ALL MECHANICAL UNIT; PROVIDE RECEPTACLES WITHIN
---	------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

25 FT OF ALL MECHNICAL UNITS; COMPLETE WIRING TO ALL  
ROOF VENTING UNITS; SECURELY FASTEN ALL NM CABLES  
WITHIN 8" OF BOX AND AT INTERVAL NO LONGER THAN 4.5 FT;  
TAKE TRASH OUT

**Comments:**