

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Friday, October 13, 2017

Informational

- 1 Brice Lawson 10/13/2017 10:52 AM
Redford installed the 12" sanitary main Line C from approx. STA. 9+13 to approx. STA. 9+72.
The pipe is being bedded in clean rock.

DEI-Storm - Sewer Construction Inspection	Brice Lawson	Partial	Friday, October 13, 2017
--	--------------	---------	--------------------------------

Informational

- 1 Brice Lawson 10/13/2017 10:54 AM
Redford installed the FI 3-4 and FI 3-5. The remaining 24" HDPE pipe was installed between FI 3-3 and FI 3-4. The 18" HDPE pipe has been installed between FI 3-4 and FI 3-5. The collars have been installed on the east and west pipes at FI 3-4.

Approx. 90' of 18" HDPE pipe has been installed from FI 3-4 on storm line 8. The pipe has been bedded in clean rock.

Comments: