

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE-Fire Line Construction Inspection	Matt Munger	Partial	Friday, October 20, 2017

Informational

1 Matt Munger 10/20/2017 4:03 PM I observed the workers black bag the hydrants that were going to be out of service. Prior to the installation the workers swabbed the fittings and inside of the pipes with bleach. They also used the 3M Rubberized Spray on the bolts on the fittings, as well as using the 12Mil clear wrap on the fittings and valve. Water Utilities workers controlled the valves and performed the flush. They got a chlorine reading of 1.95 after the flush.

DE-Fire Line Construction Inspection	Matt Munger	Partial	Friday, October 20, 2017
--------------------------------------	-------------	---------	--------------------------------

Comments: