

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Tuesday, October 24, 2017

Informational

- 1 Brice Lawson 10/24/2017 4:30 PM
Redford has installed the remainder of the 12" SDR 26 pipe on Sanitary Line D from STA. 0+68.52 to manhole D-1. The base for manhole D-1 has been installed. They have installed approx 36' of the 12" SDR 26 sewer line from MH D-1 towards MH D-2. The pipe was being bedded in clean rock.

There was a revision to line D that is dated 10/16/17.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Tuesday, October 24, 2017
-----------------------------------------------	--------------	---------	---------------------------------

Informational

- 1 Brice Lawson 10/24/2017 9:38 AM
Redford has installed the 12" SDR 26 sewer main from MH C-3 to the wye fitting for lot 56 on sanitary line D. The anode has been installed for lot 56. The pipe is being bedded in clean rock.

Comments: