
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172853, Public Works Infrastructure Permit - Commercial

Summit Eye Care

Address: 1621 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer - Vacuum	Steve Robbins	Passed	Friday, November 10, 2017

Informational

1 We also did a flush for the 8" line. Steve Robbins 11/10/2017 9:43 AM

DEI-Curb - Proof Roll	Steve Robbins	Passed	Friday, November 10, 2017
-----------------------	---------------	--------	---------------------------------

Informational

1 We did a proof roll in the morning and there was a few soft spots for the curb. We did another one in the afternoon after it dried out some and it was good to go. They also dug out some areas on the main road that need to dry out before a street proofroll. Steve Robbins 11/10/2017 9:39 AM

DEI-Water Line - Thrust Restraint	Steve Robbins	Passed	Friday, November 10, 2017
--------------------------------------	---------------	--------	---------------------------------

Informational

1 All the hydrants and thrust blocks and straddle blocks have been installed and completed. Steve Robbins 11/10/2017 9:51 AM

DEI-Water Line - Construction Inspection	Steve Robbins	Partial	Friday, November
---	---------------	---------	---------------------

10, 2017

Informational

- 1 The contractors started the water line today, they started at station 14+65.82 , they installed the 8x6 tee and then started laying pipe. They stopped at station 11+42.77 and installed the 8x6 tee. Thats where they were stopping for the day.Steve Robbins 10/27/2017 3:04 PM

Informational

- 2 The contractors have installed the fire hydrant in front of the building, its a Mueller, they have also installed the 90 degree bend that connects to the road crossing. They have not poured the thrust blocks yet, probably this afternoon.Steve Robbins 10/30/2017 11:57 AM

Informational

- 3 All the fittings are wrapped, but they have not poured the thrust blocks. Greg and Chuck came out and did a water test shut-down. Steve Robbins 10/30/2017 3:07 PM

Informational

- 4 They are planning on pouring the thrust blocks this afternoon, they also installed a valve and are working on the fire hydrant at the end of the road.Steve Robbins 10/31/2017 2:52 PM

Informational

- 5 The contractors are digging up the fire hydrant and are going to connect to the existing 8"line connecting to the fire hydrant. We are going to bleach and swabb the connection when they are connecting. The fire hydrant will be re-used and will be moved moved about 10 feet from its current location. They still need to install a straddle block and a thrust block for the 90 degree pipe.Steve Robbins 11/08/2017 11:45 AM

Informational

- 6 The water line has been connected to the existing valve. The pipes are all connected. we are ready for the compression test.Steve Robbins 11/09/2017 12:05 PM

Informational

- 7 The 8" public water main has been installed and completed. We still need to do the service line tap.Steve Robbins 11/10/2017 9:26 AM

DEI-Stabilized Subgrade

Steve Robbins

Partial

Friday,
November
10, 2017

Informational

- 1 Today they are installing the 6" of MO-Type 5 on Rosemary .Steve Robbins 11/07/2017 9:30 AM

Informational

- 2 The contractors are still installing the MO-type-5 , they have done the public road on Rosemary ct., the rock is not complete yet for the private road leading up to the building. All the portland has been installed by tilling the subgraded up and installing the portland.

Informational

- 3 The subgrade of portland has been installed on the private road, rosemary ct. has been completed. Today they are putting the MO-Dot type-5 down and grading and rolling

it.Steve Robbins 11/10/2017 9:32 AM

Comments:
