

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172853, Public Works Infrastructure Permit - Commercial
 Summit Eye Care
 Address: 1621 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Curb New/Replacement	Steve Robbins	Failed	Tuesday, November 14, 2017

Informational

- 1 They have started constructing the curbs with the curb machine on Rosemary. When they finish this they will start on the private street. Steve Robbins 11/13/2017 12:27 PM

Informational

- 2 The contractors are now forming the curbs by the storm inlets and the storm throats. They will pour this afternoon if weather permits. They are finished with the curb machine for the public street rosemary. Steve Robbins 11/14/2017 11:20 AM

DEI-Curb New/Replacement	Steve Robbins	Failed	Tuesday, November 14, 2017
--------------------------	---------------	--------	----------------------------------

Informational

- 1 They have started constructing the curbs with the curb machine on Rosemary. When they finish this they will start on the private street. Steve Robbins 11/13/2017 12:27 PM

Informational

- 2 The contractors are now forming the curbs by the storm inlets and the storm throats. They will pour this afternoon if weather permits. They are finished with the curb machine for the public street rosemary. Steve Robbins 11/14/2017 11:20 AM

Informational

- 3 They are backfilling the curbs that have been completed. We have some that have honeycombs so they will have to grout them. They are also finishing the curbs in the island on rosemary ct. Steve Robbins 11/14/2017 2:32 PM

Comments:
