

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20172853, Public Works Infrastructure Permit - Commercial

Summit Eye Care

Address: 1621 NW BLUE PKWY, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Street - Base Lift	Steve Robbins	Passed	Monday, November 20, 2017

Informational

- 1 The contractors have installed the base lift type 2 asphalt and now are installing a wedge lift to get it ready for a 2 inch surface lift next week. They are doing public road at Roemary ct. and private. Steve Robbins 11/20/2017 4:42 PM

DEI-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Monday, November 20, 2017
---	---------------	---------	---------------------------------

Corrective Action Required

- 1 The water dept. did the camera test and found 3 sags which was pointed out in the email sent out. There were also concerns by Josh Roach that there were no wyes installed on this main. Ryan Elam pointed out that this was meant to be that way. Also, MH 22a-008 to existing MH 22a003 the grade is called out in the plans at .6 fall. I told the contractor when the surveyer comes out for the as-buils that it needs to be at least .6. The contractor said it was installed at .6. The contractors are planning on digging up the 3 sags and correcting them today. Steve Robbins 11/20/2017 11:50 AM

Informational

- 2 The contractors have corrected the 3 sags that have been identified by the water dept. The 30 day wait starts today for the camera test again. Steve Robbins 11/20/2017 4:36 PM

DEI-Sanitary Sewer Construction Inspection	Steve Robbins	Failed	Monday, November
---	---------------	--------	---------------------

20, 2017

Corrective Action Required

- 1 The water dept. did the camera test and found 3 sags which was pointed out in the email sent out. There was also concerns by Josh Roach that there were no wyes installed on this main. Ryan Elam pointed out that this was meant to be that way. Also , MH 22a-008 to existing MH 22a003 the grade is called out in the plans at .6 fall. I told the contractor when the surveyer comes out for the as-builds that it needs to be at least .6. The contractor said it was installed at .6. The contractors are planning on digging up the 3 sags and correcting them today. Steve Robbins 11/20/2017 11:50 AM

**Comments:**

---