
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|-----------------------|-------------------|-----------------|------------------------------------|
| DEI-Curb - Proof Roll | Brice Lawson | Passed | Wednesday, November 29, 2017 |

Informational

- 1 Brice Lawson 11/29/2017 1:30 PM
Spalding performed a proof roll of the base rock at the curb line on all the roads with a fully loaded tandem axle dump truck. The proof roll did not show any signs of rutting, pumping or deflection of the base rock.
Proof roll passed.

| | | | |
|-------------------------------|--------------|--------|------------------------------------|
| DEI-Sanitary Sewer - Air Test | Brice Lawson | Failed | Wednesday, November 29, 2017 |
|-------------------------------|--------------|--------|------------------------------------|

Informational

- 1 Brice Lawson 11/14/2017 6:52 AM
On 11-9-17 Bryan Byrd witnessed air testing on the following sanitary sewer line segments.

MH B-1 to MH B-2 Test Passed

MH B-2 to MH B-3 Test Passed

Informational

- 2 Brice Lawson 11/20/2017 12:24 PM
Redford performed air testing on the following line segments:

Cherne Gauge Cal. Date 10/31/17

MH E-1 to MH B-3
Start press. 3.9 psi
End press. 3.85 psi
Test Duration 7:34
Test Passed

MH B-3 to MH C-1
Start press 3.65 psi
End press 3.5 psi
Test Duration 23:01
Test passed

Corrective Action Required

3 Sanitary Sewer Testing needs to be completed.

Brice Lawson 11/29/2017 11:57 AM

Bryan Byrd witnessed an air test on the sanitary main from MH A-5 to MH A-6. This test failed.

Make corrections and retest.

Comments:
