

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161767, Building Permit - Commercial

Address: 813 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Mike Copeland	Partial	Wednesday, December 20, 2017

Partial Correction

1 Misc

OK TO COVER WHE READY FRAMING AND CONCEALED SYSTEMS BEHIND SHOWERS AT:
[4TH FLOOR; 3RD FLOOR;

PRE-ROCK AT SHOWER AREA:

ALL-ROUGH AT 4TH FLOOR: APPROVED
ALL-ROUGH AT 3RD FLOOR: 5312, REPLACE DRAFT STOP CUT FOR UN-USED MECH DUCT. SEAL AROUND MECH DUCT. FIRECAULK PLUMGING PENETRATIONS BOTH STAIR TOWERS FIRE RATED CAULK. OKAY TO COVER OTHER AREAS 3RD FLOOR.

Comments: