
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Inspection	Brice Lawson	Partial	Friday, December 22, 2017

Informational

1 Brice Lawson 11/10/2017 11:30 AM
Redford installed 40' of 8" C900 water main with tracer wire and water line marker tape. The line appeared to be installed at least 42" from current grade. The pipe was bedded in clean rock. This line was installed on water line 1 from approx. STA. 11+48 to approx. STA. 11+88. The line was being backfilled in lifts. The trench was opened up over 48" wide and KC Testing was on site to perform compaction testing.

Informational

2 Brice Lawson 11/10/2017 2:57 PM
Redford installed 40' of 8" C900 water line on water line 1 from STA 3+25 to STA. 3+65. Tracer wire and bury tape have been installed with this water line.

Informational

3 Brice Lawson 11/13/2017 11:47 AM
Redford installed the 8" C900 water line with tracer wire for water line 1 from approx. STA. 0+29.17 to STA. 1+39.99. The Tee fitting has been installed at STA. 1+39.99.

Informational

4 Brice Lawson 11/13/2017 2:46 PM
Redford installed the 8" gate valve on line 2 near STA. 0+00. Approx. 74' of C900 water line has been installed from STA. 0+00 to approx. STA. 0+74. Tracer wire has been installed with this pipe and utility marker tape is being installed in the trench. Two vertical 45 degree bend fittings have been installed with rebar loops around the fittings. The rebar loops have been installed in a thrust block below the 45 degree fittings. KC Testing is on site to observe compaction testing for the water line. The DI fittings have been wrapped in 12 mil poly wrap and the T bolts have been sprayed with an undercoating.

A thrust block has been installed on the 45 degree bend fitting on line 1 at STA.0+95.15.

MCIB WA610 concrete was used for the thrust blocks.

Informational

5 Brice Lawson 11/14/2017 1:23 PM

Redford installed an 8" Clow gate valve just west of the Tee fitting located at STA. 0+00 on water line 2. A 1' piece of C900 was installed between the valve and the tee fitting. A thrust block has been installed on the tee fitting. A tracer wire has been installed over to the tee fitting.

Informational

6 Brice Lawson 12/08/2017 8:00 AM

Redford has installed the 8" water main for water line 1 from approx. STA. 3+65 to approx. STA. 10+00. The majority of this line has been backfilled. The areas that have not been backfilled show that the pipe is being bedded in clean rock, the tracer wire has been installed and the marker tape is being installed. It appears that the pipe is at least 42" deep. The Tee fittings have been installed for both of the fire hydrant sets on this run of pipe.

It appears that the 8" water main has been installed from approx. STA. 2+10 to approx. STA. 5+13. It appears that the line is being bedded in clean rock, tracer wire has been installed and marker tape has been installed. The majority of this line has been backfilled. A thrustblock has been installed behind the tee fitting at STA. 2+92.5. It appears that the pipe is at least 42" deep at the areas that have not been backfilled.

Informational

7 Brice Lawson 12/08/2017 3:08 PM

The 8" water main for line 1 has been installed from approx. STA. 10+10 and connected on the east side of Grindstone where it was previously installed under grindstone. The Tee fitting and 2 gate valves have been installed on the east and south side of the Tee fitting. A thrust block has been installed behind the tee fitting. The DI fittings appear to be wrapped and the tracer wire has been installed. A thrust block has been installed behind the Tee fitting at STA. 8+36.84 on line 1. A thrust block has been installed behind the tee fitting for the hydrant assembly shown at STA. 4+61.84. When I measured the distance of this tee fitting to the back of the curb on Alibaster, it appeared that the tee fitting is 5' east of where it scales on the plans. I let Darren with Redford know about this and he said that the Tee was installed according to the survey stakes provided.

Informational

8 Brice Lawson 12/11/2017 1:54 PM

The 8" C900 water line #4 has been installed from the 8" valve at STA. 0+00 to approx. STA. 1+06. The pipe appears to be bedded in clean rock. The tracer wire has been installed and it appears that marker tape is being installed 18' to 24" below grade. It appears the the water line is at least 42" below grade. The existing 12" water main at the proposed tie-in location at 1+39.67 has been exposed. The contractor plans to cover the exposed line with blankets to insulate during the cold weather.

Redford is workin on installing the water line #1 from the 8" gate valve at STA. 1+39.99 towards the west. 3-20 sections of pipe have been installed. The pipe is being bedded in clean rock. It appears that the pipes are at least 42" below grade.

Informational

9 Brice Lawson 12/12/2017 2:39 PM

The remainder of water line 1 from approx. STA. 2+00 to STA. 3+25 has been installed.

Water line 3 has been installed from STA. 0+00 to approx. STA. 1+25. A temp. blow off has been installed at STA. 1+25. The two gate valves and Tee fitting have been installed at STA. 0+00. The gate valves are installed on the south and west sides of the tee fitting. Tracer wire has been installed. Schedule 40 valve boxes have been installed with the tracer wire running up the outside of the valve box. The existing 12" main has been exposed at the tie-in location on water line 3. Concrete blankets have been installed to insulate during the cold weather.

The existing 12" water main at the tie-in to existing on water line 4 has been covered with mulch to act as insulation during the cold weather.

Informational

10 Brice Lawson 12/21/2017 9:32 AM

The 8" water water main has been flushed at all of the fire hydrants and at the temporary blow offs that have been installed at the ends of the lines near the proposed tie-in at Alabaster and Merryman. This flush was performed after the hydrostatic test was performed.

Informational

11 Brice Lawson 12/21/2017 3:11 PM

Redford chlorinated the water lines #1, #2, #3 and #4 to. It appeared that the chlorine level was at a minimum of 25 mg/l at the ends of the lines and at the fir hydrants.

Informational

12 Brice Lawson 12/22/2017 5:01 PM

It appeared that Redford dechlorinated the water main that has been installed at this site. The ends of each line and each fire hydrant have been flushed.

DEI-Water Line - Construction Brice Lawson
Taps Removed

Partial

Friday,
December
22, 2017

Corrective Action Required

1 Brice Lawson 12/22/2017 7:45 AM

I spoke with Ryan Elam about who is suppose to perform the construction taps on new water mains. He let me know that it is a gray area and that it is fine if the contractor taps the water mains.

A tap has been installed by Redford on the 8" water main near the tie-in to existing on

Grindstone at Coutny Line Rd.

Properly remove remove construction taps on this site.

Comments:
