

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRRES20173195, Building Permit - Residential  
Address: 4705 NE POCONO CIR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Gas Service Inspection - Residential</b>	Khanh Nguyen	Passed	Wednesday, January 31, 2018

<b>All Rough Inspection - Residential</b>	Khanh Nguyen	Failed	Wednesday, January 31, 2018
---	--------------	--------	-----------------------------

### Corrective Action Required

1 Misc

#### FRAMING:

- Close floor opening @ front bed closet
- Support front of ridge @ front bed
- Support hips above master bed
- Security blocking for deck door and basement door
- Fb wall from furdow space above rear basement bed closet; Fb basement bath wall from furdow space

#### MECHANICAL:

- Min 1" clearance around b vent
- Lower supply duct to ceiling level at front basement bed
- Overspanned dryer duct

#### ELECTRICAL:

- Complete electrical to entry stoop light
- Provide wall receptacle spacing per code in office
- Complete electrical to ceiling lights in office
- Protect wiring at rear basement bed closet
- Secure wiring per code @ rear basement bed switch
- Above front basement bed closet, move the wiring away from touching the dryer duct

\*\*\*OK TO INSULATE

**Electrical Service  
Inspection - Residential**

Khanh Nguyen

Passed

Wednesday, January 31, 2018

**Comments:**